



1. Gaps/Relief activities	Action	Responsible
<p>As reminded by the Chefe de Posto of Dombe, more coordination and communication related to planned activities of the SC Partners is needed.</p> <p>Communicate Shelter/NFI distribution plans (at least some days in advance) to the Chefe de Posto de Dombe and SDPI.</p> <p>Shelter Cluster should also be informed, especially if some support is needed and to communicate to SC Partners in the area.</p> <p>Support that could be provided by the Shelter Cluster: trainings, logistic support, HR, technical guidance, IEC materials....</p>		
<p>EMPLOYMENT OF LOCAL PEOPLE: the employment of people from the communities is recommended (possibly at least 50% of the Team).</p>		
<p>IOM started a distribution of Shelter kits on Saturday 26/10. Initial targeted bairros: 25 Setembro, Gudza, Mucombe. Distributions in other bairros will be evaluated (e.g. Javera, Nhamissua,...)</p>	<p>List of bairros to be finalized To share the list of distributed items</p>	<p>IOM</p>
<p>SAVE THE CHILDREN: Shelter kits/NFI distribution in Muoco</p>	<p>Complete To share the list of distributed items</p>	<p>STC</p>
2. Atualização das actividades dos Parceiros SC	Action	Responsible
<p>RESETTLEMENT CAMPS: IOM is continuing with the demarcation. 17 maps resettlement camps maps have been completed. Demarcation and land clearing is ongoing in some sites: Manhama 1 - 2, Unidade, Mechisso, Magaro</p> <p>Next step: Fast resettlement training: distances, minimum standards, WASH,...</p> <p>Community Resettlement Training: DRR, community mapping,....</p>	<p>To coordinate demarcation modalities</p> <p>Resettlement trainings</p> <p>To be organized</p>	<p>IOM</p> <p>SC Partners</p> <p>SC</p> <p>SC</p>
<p>WATER SUPPLY: lack of proper wells in some sites. In some cases the water level is very low: in Bairro Unidade Caritas excavated a deep well with a depth of 85 mts, but could not find water.</p> <p>Next steps: To assess Water and WASH needs</p>	<p>To verify with Solidar and other WASH Partners</p>	<p>WASH Cluster</p> <p>Caritas / Solidar / CVM....</p>
<p>CARITAS: started the construction of 10 permanent houses in Bairro Unidade. Plan to build additional 300 houses in Bairro Muwawa. Area of the Permanent House = 35 m2 Materials = cement blocks produced by the Missao Catolica.</p> 	<p>Some technical points should be discussed between GREPOC and DPOPHRH: elevation from ground</p>	<p>Lucio SC Caritas (Ildo)</p>
<p>DORCAS: planned the construction of 29 permanent houses: Javera: 16 houses - Population: 29 families (13 refused the houses)</p>	<p>To find Partners to build 33 houses in</p>	<p>SC</p>

<p>Nhamissisua: 13 houses to build (from Javera) - Population: 46 families. 33 families will not receive support from DORCAS. Area of the house: 45 m2 Materials: fired bricks (produced by the beneficiaries) Design based on DPOPHRH Manica documents</p>	<p>Nhamissisua</p>		
<p>SAVE THE CHILDREN: Started the preparatory works for the construction of 200 Core Houses (Casas Evolutivas) in Mechisso. Area of the Core House = 22 m2 Materials = Compressed Stabilized Earth Blocks (Blocos solo-cimento) Land clearing in ongoing. The production of the solo-cimento blocks will start by mid-November with 4 press machines. A production site has been defined and the set-up in ongoing</p>	<p>To see with ILO updates on earth-cement blocks</p>	<p>SC</p>	
<p>CVM/GRC: the new project Delegate will arrive in Chimoio by the 30 October.</p>			
<p>ANTEPARO: 1 pilot Resilient Shelter built with earthbags almost completed</p> 	<p>Technical evaluation + cost analysis: needed to find additional funds for other prototypes</p>	<p>Antonio - Anteparo</p>	
<p>3. TECHNICAL POINTS</p>		<p>Action</p>	<p>Responsible</p>
<p>Presentation of Shelter Strategy and Shelter categories. Point for discussion: HOUSE TYPE: to evaluate potential of building higher number of Core Houses (Casa Evolutiva) instead of less Permanent Houses ENVIRONMENT: to evaluate alternative</p>			
<p>4. NEXT APPOINTMENTS</p>			
<p>SETTLEMENT TRAINING: following the IOM distribution, a Resettlement Support Training will be conducted Tuesday 29 and Wednesday 30 by the Shelter Cluster (Lucio) in coordination with SDPI. The settlement training will be mostly focused on: - Distribution of some IEC materials (MITADER Resettlement manuals) and - Demarcation and site clearing - Minimum distances and standards, position of WASH facilities,...</p> <p>HOUSE CONSTRUCTION: to organize a meeting with DPOPHRH Manica and GREPOC. To discuss: - Minimum construction standards - House types and average cost/house</p>			
<p>5. Próximo Encontro</p>			
<p>Next Shelter Cluster meeting Manica: Thursday 7 November at 10:00 - Posto Administrativo Dombe</p>			
<p>Próxima reunião foi proposta para a quinta-feira, 7 de novembro - 10:00 – Posto Administrativo Dombe</p>			

PARCEIROS	LOCALIDADE	Nº HOUSES	COST/HOUSE	TIPO DE INTERVENÇÃO (Categorias da Strategia Shelter Cluster)	MODALIDADES DE IMPLEMENTAÇÃO Casas completas, material de construção/ferramentas, vouchers, etc.	2019		2020		2021	
						2	1	2	1	2	
IOM		1'000 +	-	2-ABRIGO EMERGENCIA AMELIORADO							
SAVE THE CHILDREN	Metchisso	200	1.500 USD/casa	5-CASA EVOLUTIVA: Construção de casas + reparação período: Dez 2019 – Possibilidade de extensão; Dimen.: 22,5 m2 (área grossa), Blocos Solo-Cimento (12 cm x 24 cm) . 2 prensas da DPOPHRH em más condições. Telhado: Chapas IBR 0,4 mm. Fundações: blocos de cimento.	Tarefas: Suporte para os blocos. Procura por máquinas em boas condições. Discussões em andamento junto ao GREPOC, ILO, UN-Habitat sobre blocos de areia.						
MISSÃO CATÓLICA	Dombe Sede	10	1'300	5-CASA EVOLUTIVA: 10 casas finalizadas: 22 m2 Blocos de cimento Telhado: Chapas 0,3 mm	Completo						
CARITAS/MISSAO CATOLICA	Muwawa Bairro Unidade	300 300	2'500	6-CASA PERMANENTE: Construção de casas 35 m2 Blocos de cimento produzidos pela Missão Católica Tipologia da casa de acordo com a recomendação da DPOPHRH.	Construção directa.						
ANTEPARO/ROOT S GROWN DEEP	Nhanhemba 2	1	400-500 USD	3-ABRIGO RESILIENTE: Construção con sacos solo-cimento Completed construction of 1 resilient shelter	Construção directa.						
CVM/GRC	Matarara Madebunhana Nhamemba Mucombe Macocoe 25 setembro Unidade Magaro Gudza Muwawa		200 USD/casa	4.A-AMELIORACAO ABRIGO: Iniciado o programa de assistência em Abrigo e Saneamento, de longo termo. Abrigo: materiais + distribuição de ferramentas. Macocoe: trabalhando na harmonização das listas de beneficiários.	Delegado de WASH/Abrigo Delegate irá chegar em meados de Outubro.						
DORCAS	Javera Nhamissisua	29		6-CASA PERMANENTE: Por começar construção de 29 casas Casas 6,5 x 7 m = 45,5 m2. Materiais: Tijolo queimado.	Discussões em andamento sobre o uso do tijolo queimado devido ao impacto ambiental.						

Name	Organization	Role	Number	Mail
Tomas RAZAO		Chefe dePosto - Dombe	+258 840169106	tomasraza@gmail.com
Tomas JEMUSSE	SDPI-Sussundenga	Director	+258840120129 +258 867783440	tomasjemusse@gmail.com
Tania MARLEN	SDPI Dombe		+258 842129805	
Lucio COCCONI	SHELTER CLUSTER	Roaming/Tech Coordinator	+258 844511893	moz.tech1@sheltercluster.org
Hazel MEALY	SHELTER CLUSTER	Coord	+258870237085	moz.coord1@sheltercluster.org
Sergio Dinis NACHIPO	CVM	Ponto focal	+258864034437	sergiodinisnachipo@gmail.com
Belinda GUEU	ROOTS GROWN DEEP	Project Coord	+258842440706	belindagueu@gmail.com
Antonio JAMISSE	ANTEPARO	Project Coordinator	+25872440707	aajamisse@gmail.com
Nelson NAREIA	DORCAS	Supervisor Construção	+258865484791	nareianelson@yahoo.com
Armando PEDRO	SDAE		+258 863323350	armindolourencopedro@gmail.com
Osswald ESCRIVÃO	SAVE THE CHILDREN	Shelter	+258878490792	osswald.escrivao@savethechildren.org
Patricia OCANA	IOM	Shelter	+258 855133390	pocana@iom.int