



1. SHELTER PARTNERS UPDATES	Action	Responsible
<p>GREPOC: A meeting over ongoing interventions in Mozambique from the different sectors has been done in Maputo on Tuesday 4 February.</p> <p>Shelter: Main objective were to collect information on ongoing construction activities, including design, costs, cost/m2, technical specifications.</p> <p>GREPOC, MOPHRH, UN are requesting information on ongoing projects. All Partners are requested to share plans, design, technical specifications of ongoing and planned interventions</p>	<p>All SC Partners should share technical specs of the projects</p>	<p>SC Partners</p>
<p>CARITAS/MISSAO CATOLICA: ongoing construction of 100 houses in bairro Unidade.</p> <p>After the completion of the first batch of 100, there will be an evaluation phase and project review (probably trying to harmonize Caritas interventions in Manica, Safala and Zambezia)</p>	<p>Share construction timeframe, BoQ of the houses</p>	<p>Caritas</p>
<p>CCM/DCA</p> <p>Hygiene kits: Completed distribution of 1'193 hygiene kits</p> <p>Shelter: will build 96 houses in 3 bairros.</p> <p>Completed 42 houses: Manhama 2 (35), Magueba (5), Chibue (2). House = 4,3 x 3,4 mts = 16,3 m2. Fired bricks/CGI. 1 room</p>	<p>To share technical specifications, design, costs of the house.</p> <p>Planned visit to construction sites on Wed 13/02/2020</p>	<p>CCM/DCA</p> <p>Lucio SC</p>
<p>CVM/GRC</p> <p>Starting distribution of 3'000 hygiene kits mid February in 12 bairros</p> <p>Shelter/WASH: Ongoing activity plan review, following findings from the Dec 2019 assessment.</p> <p>WASH: will organize Water Management Committees</p>	<p>To share distribution plan</p> <p>To coordinate with SDPI and other Agencies (Solidar)</p>	<p>CVM/GRC</p>
<p>DORCAS</p> <p>Started construction of 29 houses (35 m2) in Javera and Nhamissisua</p>	<p>Planned visit to construction sites on Wed 13/02/2020</p>	<p>Lucio SC</p>
<p>IOM CCCM: drainages excavations started in some bairros.</p> <p>Some Partners highlighted they were not informed of the ongoing activity and drainage excavations caused delays in the implementation of their projects (e.g. bairro Unidade where Caritas is building 100 houses).</p> <p>Drainages should be completed in February, but the activity will take some delay.</p> <p>Setting-up shelters' management committees in several bairros.</p>	<p>Important to share plans before starting the activities</p> <p>To share timeframe of the ongoing and planned activities</p>	<p>IOM CCCM</p>
<p>SAVE THE CHILDREN</p> <p>Ongoing construction 1st batch of 100 houses. To install roof sheets.</p> <p>Visit to STC site with ILO/OIT will be organized soon</p>		
<p>ILO: will start 5 production plants for CSEB (blocos solo-cimento) in Sofala.</p>		
<p>UN-Habitat / GREPOC: organization of a seminar on ongoing construction in Maputo - 26/27 Febryary 2020</p>		
<p>2. Próximo Encontro</p>		
<p>Next WASH/Shelter Cluster meeting Manica: Tuesday 25 February at 11:00 - Posto Aministrativo Dombe Próxima reunião foi proposta para a terça-feira, 25 de fevereiro - 11:00 – Posto Aministrativo Dombe</p>		



NOME	ORGANIZAÇÃO	FUNÇÃO	NUMERO	MAIL
Fopenze NHACAFULA	WW GVC	Focal Point	846026639 876026638	fopenze.pmn@gmail.com
Sergio Dinis NACHIPO	CVM/GRC	Ponto focal	864034437	sergiodinisnachipo@gmail.com
Domingos JORGE	OIM-CCCM	Team Leader	864830679	domingosjorge18@gmail.com
Leonel MESA	OIM-CCCM	Team Leader CCCM	872509796	lmesa@iom.int
Ana Paula TELEIA	OIM-CCCM	Team Member	860480590	anapaulateleia123@gmail.com
Cremildo QUEMBO	INGC Manica	Oficial Informação	847450140 865000740	cremildoquembo@gmail.com
Juma Z. MATSINHE	SOLIDAR	Coord. Dombe	843124597	matsinhejuma@gmail.com
Benildo JANUARIO	UNICEF	WASH	847635250	bjanuario@unicef.org
Jorge Fernando MARIZANE	Save The Children	Mobilizado	847671658 862366287	
Vicente MANGE	CCM/DCA	Official Distrital	840344067	Vincentwilfred13@gmail.com
Francisca FEIJAO	SDPI - Sussundenga	WASH	862937848	franciscafejao@gmail.com
Ildo FOPPA	MISSÃO / CARITAS	Administrador	868309560	lldofoppa6@gmail.com
Fernandinho RAICE	Posto Dombe	Secretaria	878923180	
Tomas JEMUSSE	SDPI-Sussundenga	Chefe do serviço	867783440	tomasjemusse@gmail.com
Lucilia DE SOUSA MOISES	WV	Manager	823864060	lucilia_moises@wvi.org
Lucio COCCONI	SHELTER CLUSTER	Roaming/Tech Coordinator	+258 844511893	moz.tech1@sheltercluster.org



PARCEIROS	LOCALIDADE	Nº HOUSES	COST/HOUSE	TIPO DE INTERVENÇÃO (Categorias da Strategia Shelter Cluster)	MODALIDADES DE IMPLEMENTAÇÃO Casas completas, material de construção/ferramentas, vouchers, etc.	2019	2020		2021	
						2	1	2	1	2
IOM		1'000 +	-	2-ABRIGO EMERGENCIA AMELIORADO Drainage excavations	Completed Ongoing. Important to share a plan of ongoing activities with the Partners					
SAVE THE CHILDREN	Mechisso	200 Ongoing construction 1st batch 100 units	1'500 USD/casa	5-CASA EVOLUTIVA: Construção de casas + reparação período: Dez 2019 – Possibilidade de extensão; Dimen.: 22,5 m2 (área grossa), Blocos Solo-Cimento (12 cm x 24 cm) . 2 prensas da DPOPHRH em más condições. Telhado: Chapas IBR 0,4 mm. Fundações: blocos de cimento.	The blocka production is progressing regularly. ILO is promoting the production of CSEB blocks and is interested to organize a field visit to see the use of CSEB blocks in the STC project.					
MISSÃO CATÓLICA	Dombe Sede	10	1'600 USD/casa	5-CASA EVOLUTIVA: 10 casas finalizadas: 22 m2 Blocos de cimento Telhado: Chapas 0,3 mm	Completed					
CARITAS/MISSAO CATOLICA	Muwawa Bairro Unidade	300 300	1'500 1'500	6-CASA PERMANENTE: Construção de casas 35 m2 Blocos de cimento produzidos pela Missão Católica Tipologia da casa de acordo com a recomendação da DPOPHRH.	Direct construction. Ongoing construction of 1st batch of 100 houses in Bairro Unidade. Plan review: after the completion of 100 houses an evaluation will be done, taking in consideration also ongoing CRS/Caritas construction in Sofala					
CVM/GRC				Activities under review	Delegado de WASH/Abrigo Delegate arrived					
DORCAS	Javera Nhamissisua	29	145	6-CASA PERMANENTE: Por começar construção de 29 casas Casas 6,5 x 7 m = 45,5 m2. Materiais: Tijolo queimado.	Discussões em andamento sobre o uso do tijolo queimado devido ao impacto ambiental.					
CCM/DCA	Manhama Magueba Chibue	96 houses	480	5-CASA EVOLUTIVA: 4,8 x 3,4 m= 16,3 m2 1 room	Completed 42 houses To share design, tech specs and BoQ to Govt. Agencies and SC					

