

Rakhine Shelter Cluster Coordination Meeting

Date: Thursday, 16 June 2016
Time: 9:30 am to 10:50 am
Venue: UNHCR Sittwe Field Office
Chair: Boyet Tiangco (Shelter Cluster Coordinator)
Participants: UNHCR (Shelter / CCCM), LWF, DRC, NRC and ICRC
Minutes: Hay Mar, UNHR, CCCM Field Associate

Agenda item	Discussion
Introductions	<ul style="list-style-type: none"> Participants introduced themselves: Name and organization.
Update (UNHCR)	<ul style="list-style-type: none"> OTC: UNHCR direct implementation – 56 shelters - 50% complete BDP-2: 40 Shelters - 50% complete. Taung Pa IDP Camp, Meybon: Roof replacement completed 2th June 2016. UNHCR provided structural advice for the replacement of postings constructed by local authorities. OTG (N) & OTG (S): Applied for \$1 million from MHF under OCHA. Flood response in Thandwe Township: provided tarpaulin sheets to 12 villages (210 HH)
Update (DRC)	<ul style="list-style-type: none"> BDP-1: Begun 30 May 2016. 50% completed. Shelter numbers 1-37 = completed. Shelter numbers 38-50 on-going. Total of 101 shelters require reconstruction. Completion date has been extended to 2nd July. Kyein Ni Pyin: Minor delays. 6-shelters 90% complete. Completion due at end July 2016. Main Challenges – theft of materials by IDPs. IDPs in KNP request to UNHCR and DRC to be given old shelter materials. DRC have calculated these materials into the rehabilitation as part of their modality previously agreed with RSG and so suggest IDPs submit an official request to UNHCR or DRC. UNHCR Shelter Cluster coordinator, Mr. Boyet, suggested DRC, UNHCR & TA make a joint field visit to KNP to discuss these issues with CMC and IDPs. 250 HH have accept individual housing in KNP: the construction of 176 is on-going. Only 10 HH from Min Tha Pha village have accepted individual housing. Da Paing: under tender.
Update (NRC)	<ul style="list-style-type: none"> NRC plan to reconstruct 20 temporary shelters in 2 camps: Maw Ti Ngar and Thet Keal Pyin by end the July 2016. NRC pan to construct 2 schools in KNP and 2 schools for villages in Pauktaw. NRC provided student kits to students of the KNP/school. This school request assistance for paying new teachers who are under the management of RSG.
Update (LWF)	<ul style="list-style-type: none"> Nget Chaung 2: LWF CCM Coordinator, Mr. Yadu, reported that LWF have plans to improve access to the CMC office and TLS. ANY: Insufficient funds to complete all the necessary repairs. KDK: Plan to repair 50 temporary shelters (80 shelter units). OTG-S: Assessment conducted. KDK2, BDP: Final stages of tendering.

Summary Progress Update	Maintenance and Repair of Temporary Shelters¹			
	UNHCR			
	DRC			
	LWF			
	NRC			
Future Implementation	<ul style="list-style-type: none"> • ICRC – have over 100 rolls of tarpaulin in stock. • All participating agencies shared their experiences regarding the wilful destruction of shelters prior to implementation as a way to receive greater benefits. This prompted a discussion on where the Shelter Cluster should draw its red lines for future rounds of implementation. • It was agreed that Shelter Cluster partners will be responsible for the structural integrity of temporary shelters. However, further discussion was required to conclude the most appropriate ways for IDPs to conduct minor repairs to walling and flooring in the future. 			

¹ Data to be entered