



Shelter Cluster Coordination Meeting Sittwe, Rakhine State

Location: RSG Transport Minister's Office, RSG compound.
Date: Friday, 9th October 2015.
Time: 10:00 AM to 12:00 PM.
Chair: U Aung Than, DRD State Deputy Director.
Co-chair: Wilfredo Jr Tiangco, UNHCR Site Engineer/Shelter Cluster Coordinator.
Minutes: Aung Ze Ya, UNHCR Shelter Associate.
Participants: UNHCR, LWF, OCHA, UNICEF, NRC, DRD & RS Police Col-Khin Kyaw.

Meeting Minutes:

Agency	Shelter repair & maintenance (R&M) before and after the cyclone
DRD-RRSC	For Sittwe camps RSG informed the Cluster that minor repair and maintenance (R&M) works (with a focus on roofing) took place, before the cyclone, across seven camps (STMG, OTC, OTG-N, DP, BDP-1, BDP-2, SYK-1 and SYK-2). After the cyclone R&M work has taken place in 12 camps, with a limited budget, aimed at fixing minor damages only. RSG welcomes assistance from agencies in order continue R&M works throughout the camps.
Cluster Lead (CL)/UNHCR	CL/UNHCR shared the progress of R&M works, in Sittwe, with the Cluster, as follows: <ul style="list-style-type: none"> • STW: TKP and MTN camps have progressed by 80% and will hopefully be completed, as scheduled, by next week. Other six camps (STMG, OTC, OTG-N, DP, BDP-1 and BDP-2) are currently at the evaluation stage or in the contractor selection process, after the recent closing of submission bids. • RTD: In KTK and CHKL Camps, the winning contractor will start work next week. • Concerning the infrastructure of other camps: Regarding the BDP to OTC road culvert crossing, the contractor has commenced the construction of five culverts as requested by DRD.
LWF	Shelter R&M and reconstruction works progress in Sittwe and Pauktaw camps are as follows: <ul style="list-style-type: none"> ▪ KDK, SYS-3 and Basara Camps are 100% completed; ▪ OTG-S Camp: R&M is at 75% progress and the reconstruction of 24 LH is at the tendering stage. ▪ NC-1 Camp: Nine LH needing reconstruction were 100% completed. ▪ NC-2 Camp: R&M is at 75% progress and the reconstruction of 11 LH was postponed as requested by the PT-TA. ▪ BWCWS Camp: R&M is 100% completed. ▪ ANY Camp: R&M is 100% completed and the reconstruction of 21 LH is at the tendering stage.
MRF	MRF has recently started on the reconstruction of five LH in BDP1. Their plan is to construct batch by batch (each batch consisting of 20 LH).
Agency	Update on post flood-cyclone Komen recovery strategy and action plan
RRSC-RSG	Responding to a question from UNHCR, DRD Deputy Director clarified that the roles and responsibilities of RRSC will continue. They will continue to oversee the IDP and non-IDP camp sector in terms of shelter and WaSH. The RSG assigned delegations to the RS



<p>UNHCR</p> <p>LWF</p> <p>NRC</p> <p>OCHA</p>	<p>Housing Department in the RS Recovery workshop (on 18th September) that were temporary and specific for the flood recovery response only.</p> <p>UNHCR shared the flood recovery response plan with non IDP communities/villages in RS. The plan is to distribute cash assistance to about 508 HH, with fully destroyed houses, in Kyauktaw Township. The project is being coordinated with the GAD-TA and being implemented by LWF.</p> <p>LWF also shared its CBI plan, for about 150 HH in Ponargyun Township, which will be implemented out of their own funding.</p> <p>Both, UNHCR and LWF will provide cash assistance of Ks 300,000 to each family in order to help them rebuild their fully destroyed houses.</p> <p>NRC stated that it is also interested in the CBI regarding shelter recovery.</p> <p>OCHA shared information on cash based assistance that has been given by <i>CB Bank</i> and <i>Shwe Than Lwin</i> company; the Ks 300,000 and other amounts distributed, was part of their own strategic plan and <i>not</i> guided by the Government. The Government has designed many models for the reconstruction of household shelters, these are yet to be announced.</p>
<p>Agency</p>	<p>Update on land compensation and other camp related issues</p>
<p>Camp Security-development committee</p> <p>CL/UNHCR</p>	<p>Land compensation issues affecting the camp actors working in the camps</p> <p>The Police Commander shared information concerning the RSG’s assessment of the land compensations for eligible land owners. Note, RSG has a limited budget for <i>this</i> year. The Police Commander introduced himself, he is stationed in Hman Zi junction at the Office of Camp Security and Development. He stated that most of the IDPs/CMCs had complained about the contracting scheme and the delays to the repair and reconstruction works of LH and camp infrastructure such as warehouses, clinics etc. He requested that agencies consider his proposal for a direct works scheme. However, he clarified that this was <i>not</i> something he wanted to force on agencies. He went on to encourage agencies to meet in his office in order to solve current issues in the camps and host communities.</p> <p>CL/UNHCR stated that UN and INGOs are in support of the RSG in responding to the IDP situation and have been since the beginning of the emergency, in assisting with and filling in the gaps across the camps. RSG <i>is</i> the lead actor in this and responsible for the whole IDP response. Regarding the R&M plan, Cluster prioritised the LH due to the budget availability and as per the RSG RRSC/Minister of Transport directives/requests that immediately followed the cyclone assessment. The next priority is the other camp infrastructure such as warehouses, CMO etc. UNHCR briefly explained the complexities of the UN procurement system/policies; they would be happy to clarify any details in a bilateral meeting with the Police Commander.</p>
<p>Agency</p>	<p>Update of RSG led Return-Relocation plan Phase 2</p>
<p>UNHCR</p>	<p>UNHCR briefly shared the progress of the RSG led IDP return-relocation activities in RS. 1st phase was funded by the Union Government and implemented by a local GAD; about 1,800 out of 2,000 HH targeted were completed between March and May 2015: Minbya, Mrauk-U, Kyauktaw and Pauktaw Townships.</p> <p>2nd phase target of 3,750 HH is being funded by TIKA and implemented by a local GAD modality, similar to that of the 1st phase. It started in Kyauktaw Township and has been on-going since September 2015.</p>



AOB:

Next meeting will be planned when the Minister of Transport is back in Sittwe.

Participant List

Rakhine Shelter & WASH Clusters Coordination Meeting Participants List

Venue Office of Transport & Communication Minister RSG, Sittwe

Date 09.10.2015

Time 10:AM - 11AM

Sr	Name	Organization	Function	Tel #	email
1	See Sein	LWF	Engineer	09 421957355	patricksoethein22@gmail.com
2	Nam Oo Hlaing	LWF	ACCCMO	09-421936272	nhcharlottelin@gmail.com
3	Helen SALVESTRIN	UNICEF	WASH Cluster	09 263835047	hesalvestrin@unicef.org
4	Myat Kyaw Khine	DRD	JE-3	09252281314	phydolmsung.4gn@gmail.com
5	Htet Myat Aung	DRD	JE-4	09261505843	minthuaung93@gmail.com
6	Zaw Min Htet	OCHA	FCO	09421713455	htet1@un.org
7	Nyi Lynn Htet	NRC	CCCM (consultant national)	09264595355	Lynn.htet@nrc.no
8	Li Aung Tsan	D.D	D.P.D. (RKE)	09-49640125	
9	Pbl. Col Khin Kyaw	YA KA PHACHA	Commander Rd	09-49777.155	-
10					
11					
12					
13					
14					
15					