

This overview, compiled by UN-Habitat and the Shelter Cluster, includes all reported rehabilitation, new construction/transitional shelter and cash for shelter projects in Iraq, up to March 2019. The overview shows the rehabilitation of 59,888 war-damaged shelter interventions for planned, ongoing and completed projects.

Initial satellite damage assessments (Ministry of Planning & UN-Habitat in January 2018) suggested that the distribution of damage between governorate is approximately: Ninewa 65% / Anbar 20% / Salah al Din 10% / Diyala, Baghdad, Kirkuk 5%. Anbar has the highest targeted war-damaged shelter interventions, followed by Ninewa governorate.


To report to the Housing Rehabilitation Portal or get more information on this overview, kindly reach out to the Shelter & NFI Cluster and UN-HABITAT. The online geographic data portal can be accessed on www.mnpd.gov.iq

Contact: hoveen.yaseen@un.org, CC: im3.iraq@sheltercluster.org


REPORTING AGENCIES (AS OF MARCH 2019)

ACTED	IOM	RIRP
CNSF	LOCAL CHURCHS OF HAMDANIYA	UNDP
CRS	MALTESER INTERNATIONAL	UN-HABITAT
DRC	NRC	UNHCR
HUMAN APPEAL	PUI	ZOA

PERCENTAGE OF TARGETED HOUSES BY PROJECT DETAILS



PERCENTAGE OF TARGETED HOUSES BY STATUS






59,888
TOTAL


● Rehabilitation ● New construction / transitional shelter ● Cash for Shelter

● Completed ● Ongoing ● Planned


TOTAL TARGETED HOUSES BY STATUS PER GOVERNORATE



REPORTED TARGETED HOUSES PER SUB-DISTRICT (PLANNED, ONGOING AND COMPLETED)



REPORTED HOUSING REHABILITATION PROJECTS (PLANNED, ONGOING AND COMPLETED)



The boundaries, names and designations used on this map do not imply official endorsement by the United Nations.

إخلاء مسؤولية / الحدود و الاسماء الظاهرة و التسميات المستخدمة في هذه الخارطة لا تعني المصادقة الرسمية من الامم المتحدة


The housing rehabilitation efforts in Anbar governorate is the highest in the country with 30,150 targeted houses. Of the total targeted houses, 94% are rehabilitation and 6% are New construction / Transitional shelter projects, as reported to the housing rehabilitation portal up to March 2019.

Rehabilitation projects in Ramadi and Falluja amount for more than 90% of all rehabilitation efforts in Anbar governorate, but there are still gaps in the other locations, as satellite images show that Khalidiya and Heet also have high levels of damage, with no rehabilitation efforts to match the level of damage, as well as no planned reported projects so far.

To report to the Housing Rehabilitation Portal or get more information on this overview, kindly reach out to the Shelter & NFI Cluster and UN-HABITAT. The online geographic data portal can be accessed on www.mnpd.gov.iq


Contact: hoveen.yaseen@un.org, CC: im3.iraq@sheltercluster.org

PERCENTAGE OF TARGETED NEW CONSTRUCTION / TRANSITIONAL PROJECTS



30,150
TOTAL


PERCENTAGE OF TARGETED REHABILITATION PROJECTS



● Completed ● Planned

● Completed ● Ongoing ● Planned

	NEW CONSTRUCTION / TRANSITIONAL SHELTER	REHABILITATION	TOTAL
ANBAR	1,693	28,457	30,150
ANA		377	377
FALLUJA	728	7,077	7,805
HADITHA	50	100	150
HEET		250	250
KA'IM	50	820	870
RAWA		76	76
RAMADI	765	19,657	20,422
RUTBA	100	100	200



REPORTED HOUSING REHABILITATION PROJECTS (PLANNED, ONGOING AND COMPLETED)

● New construction / transitional shelter
● Rehabilitation

The boundaries, names and designations used on this map do not imply official endorsement by the United Nations. إخلاء مسؤولية / الحدود و الاسماء الظاهرة و التسميات المستخدمة في هذه الخارطة لا تعني المصادقة الرسمية من الامم المتحدة


In this overview of Ninewa governorate and Mosul City, there are still noticeable gaps in housing rehabilitation projects in Telafer district. The total of rehabilitated houses in Telafer amounts to less than 3% of all the housing rehabilitation projects in Ninewa. With all the current reported projects being completed, and no planned or ongoing projects has been reported to the housing rehabilitation portal.

In comparison to the last overview on housing rehabilitation, the number of completed and ongoing projects in Ninewa has significantly increased. More than half of the projects reported in Ninewa are in Mosul City, considering the level of damage and the population density.

To report to the Housing Rehabilitation Portal or get more information on this overview, kindly reach out to the Shelter & NFI Cluster and UN-HABITAT. The online geographic data portal can be accessed on www.mnpd.gov.iq


Contact: hoveen.yaseen@un.org, CC: im3.iraq@sheltercluster.org

PERCENTAGE OF TOTAL TARGETED HOUSES BY PROJECT DETAILS




20,948
TOTAL

PERCENTAGE OF TOTAL TARGETED HOUSES BY STATUS




● Rehabilitation ● New construction / transitional shelter ● Cash for Shelter

● Completed ● Planned ● Ongoing



REPORTED TARGETED HOUSES PER NEIGHBORHOOD (PLANNED, ONGOING AND COMPLETED)

- 1 - 72
- 73 - 200
- 201 - 394
- 395 - 583
- 584 - 1130



REPORTED HOUSING REHABILITATION PROJECTS (PLANNED, ONGOING AND COMPLETED)

- Cash for Shelter
- New construction / transitional shelter
- Rehabilitation

	CASH FOR SHELTER	NEW CONSTRUCTION / TRANSITIONAL SHELTER	REHABILITATION	TOTAL
NINEWA	1,037	1,783	19,128	21,948
HAMDANIYA		116	6,559	6,675
MOSUL	1,037	1,231	9,785	12,053
SINJAR			1,468	1,468
TELAFAR		151	439	590
TILKAEF		285	877	1,162

LOCATION	CASH FOR SHELTER			NEW CONSTRUCTION / TRANSITIONAL SHELTER			REHABILITATION				
	ONGOING	TOTAL	COMPLETED	ONGOING	PLANNED	TOTAL	COMPLETED	ONGOING	PLANNED	TOTAL	GRAND TOTAL
ANBAR			1,193		500	1,693	13,571	11,637	3,249	28,457	30,150
ANA							222		155	377	377
AL-RIHANYA									155	155	155
MARKAZ ANA							222			222	222
FALLUJA			578		150	728	5,063	1,364	650	7,077	7,805
MARKAZ FALLUJA			433		50	483	4,356	1,364	650	6,370	6,853
AL AMIRYA			60			60	707			707	767
AL GARMA			85		100	185					185
HADITHA					50	50			100	100	150
AL HAQLANIYA					50	50			100	100	150
HEET									250	250	250
MARKAZ HEET									250	250	250
KA'IM					50	50	455	10	360	825	875
AL KARABLA					50	50	226		360	586	636
AL OBIADI								10		10	10
AL RUMMANEH							219			219	219
RAWA							76			76	76
MARKAZ ANA							20			20	20
MARKAZ RAWA							56			56	56
RAMADI			615		150	765	7,760	10,263	1,634	19,657	20,422
MARKAZ AL RAMADI			415			415	7,508	10,263	1,634	19,405	19,820
AL HABBANIYA			200		150	350	252			252	602
RUTBA					100	100			100	100	200
MARKAZ AL RUTBA					100	100			100	100	200
BAGHDAD			170		150	320	334		250	584	904
KADHIYAH			102		50	152	175		175	350	502
MARKAZ KADHIYAH			102			102					102
ABU GHRAIB					50	50	166		175	341	391
AL YOUSIFYA							9			9	9
MAHMOUDIYA			68		100	168	159		75	234	402
MARKAZ MAHMOUDIYA					100	100			75	75	175
AL LATIFYA			48			48					48
AL YOUSIFYA			20			20	159			159	179
DIYALA			357		150	507	834		706	1,540	2,047
KHALIS			357		150	507	284		144	427	935
MARKAZ AL KHALIS					150	150					150
AL ATHEEM			357			357	260		118	378	735
AL MANSOURIYAH							24		24	24	24
KHANAQIN							200		75	275	275
JALULA							200		75	275	275
MUQDADIYA							350		500	850	850
MARKAZ MUQDADIYA							350		500	850	850
KARBALA							20			20	20
KARBALA							20			20	20
AL HAYDARIYA							5			5	5
AL HINDIYA							15			15	15
KIRKUK				25		25	101		220	321	346
DIBIS							101			101	101
MARKAZ DIBIS							101			101	101
DAQUQ									137	137	137
MARKAZ DAQUQ									137	137	137
HAWIJA									83	83	83
AL RIYAD									83	83	83
KIRKUK				25		25					25
AL MULTAQA				25		25					25
NAJAF							23		165	188	188
NAJAF							23		165	188	188
AL HAYDARIYA							17		88	105	105
AL-RADWANYA									77	77	77
AL KUFA							6			6	6

LOCATION	CASH FOR SHELTER			NEW CONSTRUCTION/ TRANSITIONAL SHELTER				REHABILITATION			
	ONGOING	TOTAL	COMPLETED	ONGOING	PLANNED	TOTAL	COMPLETED	ONGOING	PLANNED	TOTAL	GRAND TOTAL
NINEWA	1,037	1,037	1,398	100	285	1,783	7,319	3,640	8,169	19,128	21,948
HAMDANIYA			16	100		116	3,665	2,594	300	6,559	6,675
MARKAZ HAMDANIYA			16	100		116	1,549	1,295	206	3,050	3,166
AL NAMROUD							20	129		149	149
BAASHIQA							1,243	1,115	20	2,378	2,378
BARTALLA							1,331	463	94	1,888	1,888
BAZWAYA							172			172	172
MOSUL	1,037	1,037	1,231			1,231	1,174	1,019	7,592	9,785	12,053
AL QAYARA							55		97	152	152
HAMAM ALEEL			133			133	45			45	178
MOSUL CITY	1,037	1,037	1,098			1,098	1,074	611	7,475	9,160	11,295
SINJAR							1,241		227	1,468	1,468
AL SHAMAL							815		38	853	853
MARKAZ SINJAR							426		189	615	615
MARKAZ TAL AFAR							159			159	159
TELAFAR			151			151	439			439	590
AYADIYA			151			151					151
ZUMMAR							280			280	280
TILKAEF					285	285	800	27	100	927	1,212
MARKAZ TILKAEF							150	27		177	177
WANNA					285	285					285
SALAHADIN			1,080		700	1,780	1,255		1,250	2,505	4,285
BAIJI			280		475	755	426		525	951	1,706
MARKAZ BAIJI							101			325	325
AL SINIYA			280		475	755	101		525	626	1,381
BALAD			600		100	700					700
AL DUJUEL					100	100					100
AL ESSHAQI			250			250					250
YATHREB			350			350					350
DAUR							203			203	203
ABU DALF							203			203	203
SAMARRA			100			100	50			50	150
AL THARTHAR							36			36	36
DIJLA			100			100	14			14	114
SHIRQAT							9		125	134	134
MARKAZ SHIRQAT							9		125	134	134
TIKRIT			100		125	225	567		600	1,167	1,392
AL ALAM					125	125	418		600	1,018	1,143
UM AL QURA			100			100	149			149	249
GRAND TOTAL	1,037	1,037	4,198	125	1,785	6,108	23,457	15,277	14,009	52,743	59,888