

Rakhine Shelter Cluster Coordination Meeting

Date: Friday, 30 September 2016
Time: 3:00 pm to 4:00 pm
Venue: UNHCR Sittwe Field Office
Chair: Boyet Tiangco (Site Engineer/Shelter Cluster Coordinator)
Participants: UNHCR Sittwe (Shelter), LWF, DRC, NRC, ICRC, MAUK, MRF and CFSI
Minutes: Aung Ze Ya, Shelter Associate UNHCR Sittwe

Meeting Agenda:

1. Introduction
2. Agency updates on shelter implementation activities (LH repair and reconstruction) and obstacles encountered in the IDP camps
3. Update on the advocacy to address the gap on shelter repairs in the IDP camps
4. Info sharing on MRF's plan to build 250 Individual Houses (IH) in Sittwe and Kyauktaw Townships
5. AOB

Agenda # 1: Introduction

Introduction of participants – round the table introduction of participants at the meeting, especially new comers from ICRC, MAUK, MRF and CFSI (INGO based in NRS)

Agenda # 2

Agency updates on shelter implementation activities (LH repair and reconstruction) and obstacles encountered in the IDP camps

UNHCR

UNHCR Sittwe shared shelter repair works update in OTG-N & BDP-2 under direct implementation which were completed 100% in mid-August. From the shelter table as of 30 Sept which was shared beforehand with the Cluster partners/member agencies, the needs and gaps were highlighted. Reminded and requested prioritization of Long Houses (LH) that are in very bad condition and near to collapse in both Sittwe and Pauktaw IDP camps which are located within the area of responsibility of shelter actors including the RSG. Informed also about the IDP camps that are being advocated to RSG and other interested agencies to cover the shelter needs/gaps. This includes 2 camps in Rathedaung (KTK and CHKL), although repaired in 2015, are still in need of shelter repair implementer and funding.

LWF stated its repair progress as follow;

LWF

Sittwe:

OTG-S – the reconstruction of 25 long houses completed 100%. However, more repair and reconstruction are needed to continue as there are additional LH found to be in very bad condition (near to collapse). The minor and major repair work of long houses was 85% completed.

KDK 1&2: Repair works completed 100%.

Basara: Repair works completed 85%.

Other infrastructures (3 warehouses) located in OTG-S and KDK-2 were also repaired by LWF.

Mingan Ward (formerly SYS-3 IDPs): The community development centre will have a library and computer room.

Pauktaw

NC-2: The reconstruction of 20 LH completed 100%. There are more LH in need of reconstruction

ANY: The reconstruction of 20 LH is still in discussion with CMC, GAD and IDP groups.

DRC

DRC gave shelter repair updates as follows:

Sittwe:

BDP1 & DP – LH repair works 100% completed.

<p>NRC</p> <p>MRF</p> <p>MAUK</p> <p>CFSI</p> <p>Agencies</p>	<p>Pauktaw: KNP – LH repair works 75% completed and plan to make joint mission to camp on 10 Oct 2016 to discuss solution to the stalled remaining shelter repair works.</p> <p>NRC gave shelter repair updates as follows Sittwe TKP – reconstruction of 10 LH is 70% completed. MTN – reconstruction of 7 LH is 40% completed. NRC clarify that NRC has to change initial plan of repair to reconstruction after reassessing found those 17 long houses were in very bad condition (near to collapse).</p> <p>MRF informed that they are planning for the reconstruction of LH in OTG-N and STMG. In June 2016, MRF completed reconstruction of 23 LH in STMG and 1 LH in BDP-2.</p> <p>MAUK informed that they are planning for the reconstruction of 5 LH in OTG-N.</p> <p>CFSI informed that the new Rakhine IDPs in Si Thel village, Buthidaung site affected by previous conflict are in need of shelter and food assistance. Though they are living in temporary individual houses (government assisted), most of their existing old tarpaulin sheets are now damaged/torn due to prolong of time. CFSI also requested available shelter actors for the repair of LH in KTK and CHKL camps in Rathedaung.</p> <p>Challenges: Strong commitment and support from RSG regarding the remaining shelter needs/gap (actors and funding) for 2016 estimated at USD 1.60 Million. LWF and DRC shared that weak cooperation from CMCs-IDPs, quick deterioration of non-repaired long houses and funding gaps as obstacles encountered in the IDP camps. The other cluster members also stated about the lack of focal contact person assigned by RSG to discuss shelter issues.</p>
<p>Agenda 3</p>	<p>Update on the advocacy to address the gap on shelter repairs in the IDP camps</p>
<p>Cluster</p>	<p>The Rakhine Shelter Cluster as well as UNHCR Yangon colleagues have identified the shelter needs/gaps (actors and funding) for 2016 estimated at USD 1.60 Million and have been following up with the proper channels of the RSG including Union government at NPT level. The government is coordinating within its relevant line ministries to raise funds for RSG. Moreover, the Shelter Cluster at National level is also trying to help get additional funds from all possible sources (counterparts, international donors and other interested organizations) for the implementation of shelter repairs in the IDP camps.</p>
<p>Agenda 4</p>	<p>Info sharing on MRF's plan to build 250 Individual Houses (IH) in Sittwe and Kyauktaw Townships</p>
<p>MRF</p>	<p>The new Project Manager (PM) said that he joined MRF just recently and welcome to share info to cluster members.</p> <p>He informed of the initial plan of MRF to provide shelter and livelihood assistances in the village/place of origin for the (so called) Economic IDPs 165 families. For them to return with dignity instead of informally settling in the IDP camps. Initially, the target locations are the 4 Muslim villages in Sittwe not affected by the 2012 conflict. When MRF proposed the plan to previous RSG in late 2015, RSG suggested to MRF to harmonise/extend its assistance as well to poor non IDP Rakhine families who lost or having difficulty reconstructing their houses destroyed by cyclone Komen, especially in Apauk Wa village of Kyauk tau township. So MRF redesigned their plan and added 85 poor Rakhine families as beneficiaries. The revised MRF proposal to provide estimated USD 2,000 worth of individual houses to total 250 families of Sittwe and Kyauktaw living in 5 villages consisted of Muslim and Rakhine. MRF submitted the plan to the new RSG administration in August 2016 and waiting approval. MRF plans to use</p>

	direct implementation modality.
AOB	NIL

Participants list

Rakhine Shelter Cluster Coordination Meeting Participants List					
Venue	Meeting Hall of UNHCR Field Office Sittwe				
Date	30-Sep-16				
Time	3:00 pm to 4:00 pm				
Sr	Name	Organization	Function	Tel #	email
1	Thant Zin Co	MAUK	Senior Region Officer	09450844469	thantzinco804@gmail.com
2	SAIFULLAH	MAUK		094/5	agis5f@gmail.com
3	Yedun Shwatha	LWF	CCMPS		campus-unw@unhcr.org
4	Pye Hein	LWF	Engineer		
5	Zaw Myint Naing	NRC	CMA	09420783104	zaw
6	Bo Bo Hein	NRC	CMA	09261853880	john
7	Buce Spinas	DRC	CCM / Shelter	09456670826	Buce
8	Ain Shany Ulin	DRC	CCM	09481747782	ain
9	Leo	MRF	CCCM	09421031469	Leo
10	Hein Badao Co	MRF	Admin	09-260396335	heinbadao@mrc.com
11	Yvonne Muller	ICRC	Wash Eng	09 420289442	y.muller@icrc.org
12	Mya Mya See	ICRC	Wash Eng	09481714578	myajoe@icrc.org
13	W. J. J. J.	UNHCR	Shelter Sec		
14	Any Bo Te	UNHCR	Shelter Sec		
15					

Shelter Table as of 27 Sept 2016

Status of Shelter Repairs in IDP Camps in Rakhine State

Date: 27 September 2016

Sr. No.	IDP Camp	Township	Existing No of LH	No of LH Rooms or Hous	Est. IDP Pop.	Shelter Actor	Repair Phase
1	OTC	Sittoung	81	640	3,388		1
2	BGP-2	Sittoung	354	1,332	6,957	UNHCR, KSA, NRC	1
3	TP	Myittha	89	712	2,701		1
4	OTC-M	Sittoung	341	2,718	13,859		2
5	BGP-1	Sittoung	137	1,014	4,851		1
6	OP	Paungmye	111	888	6,080	DRC, NRC	1
7	GP	Sittoung	182	3,456	8,183		2
8	TP	Sittoung	173	964	2,542		2
9	MTN	Sittoung	78	624	3,352		2
10	OTC-S	Sittoung	285	2,180	11,704		2
11	KDK-1	Sittoung	50	400	2,184		3
12	KDK-2	Sittoung	50	400	2,184		3
13	Baana	Sittoung	52	416	2,097		2
14	MC-2	Paungmye	85	680	3,537		2
15	ANP	Paungmye	96	768	4,772		3
16	STMG	Sittoung	300	2,400	12,178		3
17	STMG	Paungmye	94	752	2,425		3
18	Madin	Myittha	9	72	378		3
19	Myittha	Myittha	52	416	1,774		3
20	World 6	Barra	12	96	387		3
21	CK	Barra	24	192	1,383		3
22	CK	Barra	29	232	811		3
			2,428	19,384	99,649		
			85%				

No of LH Rooms for Repair	Estimated Cost in USD	Funding Status	Repair Progress
478	111,600	Yes	100%
3,198	289,550	Yes	100%
712	165,088	Yes	100%
2,386	160,700	Yes	100%
708	156,600	Yes	100%
668	241,300	Yes	75%
3,304	271,125	Yes	90%
80	30,000	Yes	0%
96	30,000	Yes	0%
1,600	337,773	Yes	81%
388	24,863	Yes	100%
387	24,863	Yes	100%
400	37,775	Yes	87%
528	380,000	Yes	80%
460	325,000	No	0%
474	380,650	No	0%
2,353	531,225	No	0%
752	176,144	No	0%
72	36,200	No	0%
416	224,640	No	0%
96	51,840	No	0%
192	43,200	No	0%
232	52,200	No	0%
10,802	2,428,245	Revised	64%
4,947	1,501,084	Unfunded	82%

No of LH Rooms Required	Completion Date	Remarks
478	27-Jun-16	Repair of about 500 LH or 4,787 Rooms in 4 camps completed by UNHCR. Reconstruction of 25 LH or 800 Rooms in 2 camps completed by DRC and NRC
1,198	27-Jun-16	
712	05-Jun-16	
2,386	25-Aug-16	
708	25-Jun-16	Repair of 150 Rooms completed by DRC
518		Remaining repair works under discussion
1,174		Repair works in progress by DRC contractor
-		Repair works started by NRC contractor
-		Repair works started by NRC contractor
1,300		Reconstruction of 25 LH completed by LWF
388	17-Aug-16	Repair works completed by LWF
387	27-Sep-16	Repair works completed by LWF
368		Repair works in progress by LWF
272		Reconstruction of 34+20 LH completed by LWF (Remaining 6 LH in progress)
-		Reconstruction of 15-20 LH about to start
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		

File name: Status of Shelter Repairs in Rakhine 27 September 2016